

Weekly Progress Update – 6th November 2023

Planned Works

Block 1 – Balcony Remediation Works



WEST ELEVATION

Level	Labour	Work Taking Place W/C 6 th November
14	4	Installation of ISO insulation. Installation of rails and rock panel.
13	4	Installation of ISO insulation. Installation of rails and rock panel.
12	4	Installation of ISO insulation. Installation of rails and rock panel.

EAST ELEVATION

Level	Labour	Work Taking Place W/C 6 th November
14	4	Installation of rails and rock panel. Installation of soffit cleats/brackets and rails.
13	4	Installation of rails and rock panel. Installation of soffit cleats/brackets and rails.
12	4	Installation of rails and rock panel. Installation of soffit cleats/brackets and rails.

WEST ELEVATION

Level	Labour	Work Taking Place W/C 6 th November
11	4	Removal of decking/soffits/cedar cladding. Removal of SIPS/ installation of VCL.
10	4	Removal of decking/soffits and cedar cladding. Removal of SIPS/ installation of VCL.
9	4	Removal of decking/soffits and cedar cladding. Removal of SIPS/ installation of VCL.

EAST ELEVATION

Level	Labour	Work Taking Place W/C 6 th November
11	4	Installation of door restrictors/ edge protection/ debris netting. Removal of decking/soffits/cedar cladding.
10	4	Installation of door restrictors/ edge protection/ debris netting. Removal of decking/soffits/cedar cladding.
9	4	Installation of door restrictors/ edge protection/ debris netting. Removal of decking/soffits/cedar cladding.