

Statement from Amy Butzki - Resident Liaison Officer at Central Cross

Dear Residents and Leaseholders,

Welcome to the latest news and updates for **Central Cross** Please find below the latest updates regarding the reinstatement works and onsite activities scheduled for the week ending **Friday, 8th May 2026**. This section will provide regular progress reports, keeping you informed of the works taking place across all blocks, as well as any important notices that may affect residents during the construction period. Our aim is to ensure transparency, maintain open communication, and keep everyone updated on the ongoing improvements to the building.

News & Updates



News & Updates

Health & Safety

- Intrusive survey RAM's & CPP issued on 03.05.2026
- PCSA Stage 1 - Site layout has been issued 24.04.2026

Design

- All consultants have been appointed.
- Intrusive survey location drawings have been issued on 30.04.2026
- Design is due to commence from 25.05.2026 - **This will now be 01.06.2026 due to the surveys been pushed back 1 week.**
- Scaffold design has commenced.

Procurement

- Intrusive survey material has been ordered & will be delivered on 18.05.2026 to site - **This will now be 01.06.2026 due to surveys been pushed back 1 week**
- MEWP for surveys has been ordered & will be delivered on 18.05.2026 - **This will now be 01.06.2026 due to the surveys being pushed back 1 week.**

Production

- Programme has been issued on 16.04.2026 - **Will be updated and issued W/C 11.05.2026 to reflect the requested change in start date by Client Admin Team.**

Resident Update's

- Resident hub link has been issued for review on 30.04.2026 for review - **Await feedback.**

Planning & Programming next week

- Meeting with client team to take place

As part of our commitment to keeping you informed, please find the latest update for **Central Cross** These weekly reports will continue to provide regular updates on site activities, planned works, and any relevant notices.