

Weekly Progress Update
Planned Works - 6th November 2023
Block 2 – Balcony Remediation Works



WEST ELEVATION

Level	Labour	Work Taking Place W/C 6th November
12	4	Installation of steel framing system and insulation.
11	4	Installation of steel framing system and insulation.
10	4	Installation of steel framing system and insulation.

EAST ELEVATION

Level	Labour	Work Taking Place W/C 6th November
12	4	Fireproofing to steel columns and vents. Installation of steel framing system.
11	4	Removal of SIPS panels/installation of VCL. Fireproofing to steel columns and vents.
10	4	Removal of SIPS panels/installation of VCL. Fireproofing to steel columns and vents.