

Weekly Progress Update  
 Planned Works - 13<sup>th</sup> November 2023  
 Block 2 – Balcony Remediation Works



**WEST ELEVATION**

<b>Level</b>	<b>Labour</b>	<b>Work Taking Place W/C 13<sup>th</sup> November</b>
12	4	Installation of snap and score board and sealant membrane to windows door. Re-instatement of window angles. Installation of helping hand brackets.
11	4	Installation of snap and score board and sealant membrane to windows door. Re-instatement of window angles. Installation of helping hand brackets.
10	4	Installation of snap and score board and sealant membrane to windows door. Re-instatement of window angles. Installation of helping hand brackets.

**EAST ELEVATION**

<b>Level</b>	<b>Labour</b>	<b>Work Taking Place W/C 13<sup>th</sup> November</b>
12	4	Installation of insulation. Installation of firebreak to compartment wall. Installation of snap and score board and sealant membrane to windows door. Re-instatement of window angles.
11	4	Fireproofing to steel columns and vents. Installation of steel framing system and insulation.
10	4	Fireproofing to steel columns and vents. Installation of steel framing system and insulation.