

Planned Works – Block 1

Week Commencing – Monday 4th March 2024

KEY: Green = Completed Date = Work taking place that week

Labour Forecast = 37 Operatives

| Sequence of Works | Level 14 | Level 13 | Level 12 | Level 14 | Level 13 | Level 12 |
|---|----------|-----------------|----------|----------|-----------------|----------|
| | WEST | | | EAST | | |
| 0. Removal of cedar wall cladding, soffit panels and timber decking. | | | | | | |
| 1. Removal of existing, combustible materials. | | | | | | |
| 2. Fireproofing to existing sockets/wires and installation of the vapour control barrier. | | | | | | |
| 3. Fireproofing to steel columns and vents. | | | | | | |
| 4. Installation of steel framing system and vertical firebreaks to compartment lines. | | | | | | |
| 5. Installation of insulation and installation of board. | | | | | | |
| 6. Installation of sealant membrane and window angles. | | | | | | |
| 7. Installation of helping hand brackets and window jamb arrangement. | | | | | | |
| 8. Installation of vertical and horizontal fire breaks. | | | | | | |
| 9. Installation of slab insulation and L&T rails. | | | | | | |
| 10. Installation of Rock Panel. | | | | | | |
| 11. Installation of soffit cleats and joists. | | | | | | |
| 12. Installation of soffit helping hand rails and rails. | | | | | | |
| 13. Installation of soffit panels and trim. | | | | | | |
| 14. Installation of decking pedestal and grid. | | 4 th | | | 4 th | |
| 15. Installation of decking boards. | | 4 th | | | 4 th | |

| Sequence of Works | Level 11 | Level 10 | Level 9 | Level 11 | Level 10 | Level 9 |
|---|----------|----------|---------|----------|----------|---------|
| | WEST | | | EAST | | |
| 0. Removal of cedar wall cladding, soffit panels and timber decking. | | | | | | |
| 1. Removal of existing, combustible materials. | | | | | | |
| 2. Fireproofing to existing sockets/wires and installation of the vapour control barrier. | | | | | | |
| 3. Fireproofing to steel columns and vents. | | | | | | |
| 4. Installation of steel framing system and vertical firebreaks to compartment lines. | | | | | | |
| 5. Installation of insulation and installation of board. | | | | | | |
| 6. Installation of sealant membrane and window angles. | | | | | | |
| 7. Installation of helping hand brackets and window jamb arrangement. | | | | | | |
| 8. Installation of vertical and horizontal fire breaks. | | | | | | |
| 9. Installation of slab insulation and L&T rails. | | | | | | |
| 10. Installation of Rock Panel. | | | | | | |
| 11. Installation of soffit cleats and joists. | | | | | | |
| 12. Installation of soffit helping hand rails and rails. | | | | | | |
| 13. Installation of soffit panels and trim. | | | | | | |
| 14. Installation of decking pedestal and grid. | | | | | | |
| 15. Installation of decking boards. | | | | | | |

| Sequence of Works | Level 8 | Level 7 | Level 6 | Level 8 | Level 7 | Level 6 |
|---|--|---------|---------|---------|---------|---------|
| | WEST | | | EAST | | |
| | 0. Removal of cedar wall cladding, soffit panels and timber decking. | | | | | |
| 1. Removal of existing, combustible materials. | | | | | | |
| 2. Fireproofing to existing sockets/wires and installation of the vapour control barrier. | | | | | | |
| 3. Fireproofing to steel columns and vents. | | | | | | |
| 4. Installation of steel framing system and vertical firebreaks to compartment lines. | | | | | | |
| 5. Installation of insulation and installation of board. | | | | | | |
| 6. Installation of sealant membrane and window angles. | | | | | | |
| 7. Installation of helping hand brackets and window jamb arrangement. | | | | | | |
| 8. Installation of vertical and horizontal fire breaks. | | | | | | |
| 9. Installation of slab insulation and L&T rails. | | | | | | |
| 10. Installation of Rock Panel. | | | | | | |
| 11. Installation of soffit cleats and joists. | | | | | | |
| 12. Installation of soffit helping hand rails and rails. | | | | | | |
| 13. Installation of soffit panels and trim. | | | | | | |
| 14. Installation of decking pedestal and grid. | | | | | | |
| 15. Installation of decking boards. | | | | | | |

| Sequence of Works | Level 5 | Level 4 | Level 3 | Level 5 | Level 4 | Level 3 |
|---|---------------------|---------------------|---------------------|---------|---------------------|---------------------|
| | WEST | | | EAST | | |
| | | | | | | |
| 0. Removal of cedar wall cladding, soffit panels and timber decking. | | | | | | |
| 1. Removal of existing, combustible materials. | | | | | | |
| 2. Fireproofing to existing sockets/wires and installation of the vapour control barrier. | | | | | | |
| 3. Fireproofing to steel columns and vents. | | | | | | |
| 4. Installation of steel framing system and vertical firebreaks to compartment lines. | | | | | | |
| 5. Installation of insulation and installation of board. | | | | | | |
| 6. Installation of sealant membrane and window angles. | W/C 4 th | W/C 4 th | W/C 4 th | | | |
| 7. Installation of helping hand brackets and window jamb arrangement. | W/C 4 th | W/C 4 th | W/C 4 th | | | W/C 4 th |
| 8. Installation of vertical and horizontal fire breaks. | | | | | W/C 4 th | W/C 4 th |
| 9. Installation of slab insulation and L&T rails. | | | | | | |
| 10. Installation of Rock Panel. | | | | | | |
| 11. Installation of soffit cleats and joists. | | | | | W/C 4 th | |
| 12. Installation of soffit helping hand rails and rails. | | | | | W/C 4 th | |
| 13. Installation of soffit panels and trim. | | | | | | |
| 14. Installation of decking pedestal and grid. | | | | | | |
| 15. Installation of decking boards. | | | | | | |

| Sequence of Works | Level 2 | Level 1 | | Level 2 | Level 1 | |
|---|---------|---------------------|--|---------------------|---------------------|--|
| | WEST | | | EAST | | |
| 0. Removal of cedar wall cladding, soffit panels and timber decking. | | | | | | |
| 1. Removal of existing, combustible materials. | | | | | W/C 4 th | |
| 2. Fireproofing to existing sockets/wires and installation of the vapour control barrier. | | | | | W/C 4 th | |
| 3. Fireproofing to steel columns and vents. | | | | | W/C 4 th | |
| 4. Installation of steel framing system and vertical firebreaks to compartment lines. | | | | | | |
| 5. Installation of insulation and installation of board. | | | | | | |
| 6. Installation of sealant membrane and window angles. | | W/C 4 th | | | | |
| 7. Installation of helping hand brackets and window jamb arrangement. | | W/C 4 th | | W/C 4 th | | |
| 8. Installation of vertical and horizontal fire breaks. | | | | | | |
| 9. Installation of slab insulation and L&T rails. | | | | | | |
| 10. Installation of Rock Panel. | | | | | | |
| 11. Installation of soffit cleats and joists. | | | | W/C 4 th | | |
| 12. Installation of soffit helping hand rails and rails. | | | | W/C 4 th | | |
| 13. Installation of soffit panels and trim. | | | | | | |
| 14. Installation of decking pedestal and grid. | | | | | | |
| 15. Installation of decking boards. | | | | | | |