

Planned Works – Block 1

Week Commencing – Monday 15th December



KEY: Green = Completed Date = Work taking place that week

Labour Forecast = 30 Operatives

Sequence of Works	Level 14	Level 13	Level 12	Level 14	Level 13	Level 12
	WEST			EAST		
0. Removal of cedar wall cladding, soffit panels and timber decking.	Green	Green	Green	Green	Green	Green
1. Removal of existing, combustible materials.	Green	Green	Green	Green	Green	Green
2. Fireproofing to existing sockets/wires and installation of the vapour control barrier.	Green	Green	Green	Green	Green	Green
3. Fireproofing to steel columns and vents.	Green	Green	Green	Green	Green	Green
4. Installation of steel framing system and vertical firebreaks to compartment lines.	Green	Green	Green	Green	Green	Green
5. Installation of insulation and installation of board.	Green	Green	Green	Green	Green	Green
6. Installation of sealant membrane and window angles.	Green	Green	Green	Green	Green	Green
7. Installation of helping hand brackets and window jamb arrangement.	Green	Green	Green	Green	Green	Green
8. Installation of vertical and horizontal fire breaks.	Green	Green	Green	Green	Green	Green
9. Installation of slab insulation and L&T rails.	Green	Green	Green	Green	Green	Green
10. Installation of Rock Panel.	Green	Green	Green	Green	Green	Green
11. Installation of soffit cleats and joists.	Green	Green	Green	Green	Green	Green
12. Installation of soffit helping hand rails and rails.	Green	Green	Green	Green	Green	Green
13. Installation of soffit panels and trim.	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow
14. Installation of decking pedestal and grid.	Green	W/C 15 th	Green	Yellow	Yellow	Yellow
15. Installation of decking boards.	Yellow	W/C 15 th	Yellow	Yellow	Yellow	Yellow

Sequence of Works	Level 8	Level 7	Level 6	Level 8	Level 7	Level 6
	WEST			EAST		
0. Removal of cedar wall cladding, soffit panels and timber decking.						
1. Removal of existing, combustible materials.		TBC	TBC		TBC	TBC
2. Fireproofing to existing sockets/wires and installation of the vapour control barrier.		TBC	TBC		TBC	TBC
3. Fireproofing to steel columns and vents.				W/C 15 th		
4. Installation of steel framing system and vertical firebreaks to compartment lines.	W/C 15 th			W/C 15 th		
5. Installation of insulation and installation of board.	W/C 15 th					
6. Installation of sealant membrane and window angles.						
7. Installation of helping hand brackets and window jamb arrangement.						
8. Installation of vertical and horizontal fire breaks.						
9. Installation of slab insulation and L&T rails.						
10. Installation of Rock Panel.						
11. Installation of soffit cleats and joists.						
12. Installation of soffit helping hand rails and rails.						
13. Installation of soffit panels and trim.						
14. Installation of decking pedestal and grid.						
15. Installation of decking boards.						