

Sequence of Works	Level 11	Level 10	Level 9	Level 11	Level 10	Level 9
	WEST			EAST		
0. Removal of cedar wall cladding, soffit panels and timber decking.						
1. Removal of existing, combustible materials.						
2. Fireproofing to existing sockets/wires and installation of the vapour control barrier.						
3. Fireproofing to steel columns and vents.						
4. Installation of steel framing system and vertical firebreaks to compartment lines.				W/C 4 th		
5. Installation of insulation and installation of board.				W/C 4 th		
6. Installation of sealant membrane and window angles.			W/C 4 th	W/C 4 th	W/C 4 th	W/C 4 th
7. Installation of helping hand brackets and window jamb arrangement.			W/C 4 th	W/C 4 th	W/C 4 th	W/C 4 th
8. Installation of vertical and horizontal fire breaks.			W/C 4 th	W/C 4 th	W/C 4 th	W/C 4 th
9. Installation of slab insulation and L&T rails.						
10. Installation of Rock Panel.	W/C 4 th	W/C 4 th				
11. Installation of soffit cleats and joists.	W/C 4 th	W/C 4 th				
12. Installation of soffit helping hand rails and rails.	W/C 4 th	W/C 4 th				
13. Installation of soffit panels and trim.						
14. Installation of decking pedestal and grid.						
15. Installation of decking boards.						