

Planned Works – Block 2

Week Commencing – Monday 20th November

Labour Forecast: East: 12 West: 12

KEY: Green = Completed Date = Forecast of works for that week.

Sequence of Works	Level 12	Level 11	Level 10	Level 12	Level 11	Level 10
	WEST			EAST		
0. Removal of cedar wall cladding, soffit panels and timber decking.						
1. Removal of existing, combustible materials.						
2. Fireproofing to existing sockets/wires and installation of the vapour control barrier.						
3. Fireproofing to steel columns and vents.						
4. Installation of steel framing system and vertical firebreaks to compartment lines.					W/C 20 th	W/C 20 th
5. Installation of insulation and installation of board.					W/C 20 th	W/C 20 th
6. Installation of sealant membrane and window angles.					W/C 20 th	W/C 20 th
7. Installation of helping hand brackets and window jamb arrangement.	W/C 20 th	W/C 20 th	W/C 20 th			
8. Installation of vertical and horizontal fire breaks.	W/C 20 th	W/C 20 th	W/C 20 th			
9. Installation of slab insulation and L&T rails.	W/C 20 th	W/C 20 th	W/C 20 th			
10. Installation of Rock Panel.						
11. Installation of soffit cleats and joists.						
12. Installation of soffit helping hand rails and rails.						
13. Installation of soffit panels and trim.						
14. Installation of decking pedestal and grid.						
15. Installation of decking boards.						