

Planned Works – Block 2

Week Commencing – Monday 11th December

KEY: Green = Completed Date = Forecast of works for that week.

| Sequence of Works | Level 12 | Level 11 | Level 10 | Level 12 | Level 11 | Level 10 |
|---|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|
| | WEST | | | EAST | | |
| 0. Removal of cedar wall cladding, soffit panels and timber decking. | | | | | | |
| 1. Removal of existing, combustible materials. | | | | | | |
| 2. Fireproofing to existing sockets/wires and installation of the vapour control barrier. | | | | | | |
| 3. Fireproofing to steel columns and vents. | | | | | | |
| 4. Installation of steel framing system and vertical firebreaks to compartment lines. | | | | | | |
| 5. Installation of insulation and installation of board. | | | | | | |
| 6. Installation of sealant membrane and window angles. | | | | | | |
| 7. Installation of helping hand brackets and window jamb arrangement. | | | | | | |
| 8. Installation of vertical and horizontal fire breaks. | | | | | | |
| 9. Installation of slab insulation and L&T rails. | | | | | | |
| 10. Installation of Rock Panel. | TBC | TBC | TBC | TBC | TBC | TBC |
| 11. Installation of soffit cleats and joists. | | | | | | |
| 12. Installation of soffit helping hand rails and rails. | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th |
| 13. Installation of soffit panels and trim. | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th |
| 14. Installation of decking pedestal and grid. | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th |
| 15. Installation of decking boards. | | | | | | |

| Sequence of Works | Level 9 | Level 8 | Level 7 | Level 9 | Level 8 | Level 7 |
|---|----------------------|----------------------|----------------------|----------------------|----------------------|----------------------|
| | WEST | | | EAST | | |
| 0. Removal of cedar wall cladding, soffit panels and timber decking. | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th |
| 1. Removal of existing, combustible materials. | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th | W/C 11 th |
| 2. Fireproofing to existing sockets/wires and installation of the vapour control barrier. | | | | | | |
| 3. Fireproofing to steel columns and vents. | | | | | | |
| 4. Installation of steel framing system and vertical firebreaks to compartment lines. | | | | | | |
| 5. Installation of insulation and installation of board. | | | | | | |
| 6. Installation of sealant membrane and window angles. | | | | | | |
| 7. Installation of helping hand brackets and window jamb arrangement. | | | | | | |
| 8. Installation of vertical and horizontal fire breaks. | | | | | | |
| 9. Installation of slab insulation and L&T rails. | | | | | | |
| 10. Installation of Rock Panel. | | | | | | |
| 11. Installation of soffit cleats and joists. | | | | | | |
| 12. Installation of soffit helping hand rails and rails. | | | | | | |
| 13. Installation of soffit panels and trim. | | | | | | |
| 14. Installation of decking pedestal and grid. | | | | | | |
| 15. Installation of decking boards. | | | | | | |