

**Planned Works – Block 2**



**Week Commencing – Monday 30<sup>th</sup> September 2024**

**KEY:** Green = Completed. Date = Work taking place that week

**Labour Forecast = Operatives 5**

Sequence of Works	GROUND FLOOR	
	WEST	EAST
0. Removal of cedar wall cladding, soffit panels and timber decking.		
1. Removal of existing, combustible materials.		
2. Fireproofing to existing sockets/wires and installation of the vapour control barrier.		
3. Fireproofing to steel columns and vents.		
4. Installation of steel framing system and vertical firebreaks to compartment lines.	W/C 30 <sup>th</sup>	
5. Installation of insulation and installation of board.	W/C 30 <sup>th</sup>	
6. Installation of sealant membrane and window angles.		W/C 30 <sup>th</sup>
7. Installation of helping hand brackets and window jamb arrangement.		W/C 30 <sup>th</sup>
8. Installation of vertical and horizontal fire breaks.		
9. Installation of slab insulation and L&T rails.		
10. Installation of Rock Panel (wall cladding)		
11. Installation of soffit cleats and joists.		
12. Installation of soffit helping hand rails and rails.		
13. Installation of soffit panels.		
14. Installation of soffit trim.		
15. Installation of decking pedestal and grid.		
16. Installation of decking boards.		