

Planned Works – Block 2 – Ground Floor



Week Commencing – Monday 4th November 2024

KEY: Green = Completed. Date = Work taking place that week

Labour Forecast = Operatives 6

| Sequence of Works | GROUND FLOOR | |
|---|---------------------|---------------------|
| | WEST | EAST |
| 0. Removal of cedar wall cladding, soffit panels and timber decking. | | |
| 1. Removal of existing, combustible materials. | | |
| 2. Fireproofing to existing sockets/wires and installation of the vapour control barrier. | | |
| 3. Fireproofing to steel columns and vents. | | |
| 4. Installation of steel framing system and vertical firebreaks to compartment lines. | | |
| 5. Installation of insulation and installation of board. | | |
| 6. Installation of sealant membrane and window angles. | | |
| 7. Installation of helping hand brackets and window jamb arrangement. | | |
| 8. Installation of vertical and horizontal fire breaks. | | |
| 9. Installation of slab insulation and L&T rails. | | |
| 10. Installation of Rock Panel (wall cladding) | | |
| 11. Installation of soffit cleats and joists. | | |
| 12. Installation of soffit helping hand rails and rails. | | |
| 13. Installation of soffit panels. | | |
| 14. Installation of soffit trim. | W/C 4 th | W/C 4 th |
| 15. Installation of decking pedestal and grid. | | W/C 4 th |
| 16. Installation of decking boards. | W/C 4 th | W/C 4 th |