

**Planned Works – Block 3**



**Week Commencing – Monday 16<sup>th</sup> September 2024**

**KEY:** Green = Completed. Date = Work taking place that week

**Labour Forecast = Operatives 17**

| Sequence of Works   | Level 10 | Level 9 | Level 8 | Level 10 | Level 9 | Level 8 |
|---|----------|---------|---------|----------|---------|---------|
|   | WEST     |         |         | EAST     |         |         |
| 0. Removal of cedar wall cladding, soffit panels and timber decking.                      |          |         |         |          |         |         |
| 1. Removal of existing, combustible materials.  |          |         |         |          |         |         |
| 2. Fireproofing to existing sockets/wires and installation of the vapour control barrier. |          |         |         |          |         |         |
| 3. Fireproofing to steel columns and vents.   |          |         |         |          |         |         |
| 4. Installation of steel framing system and vertical firebreaks to compartment lines.     |          |         |         |          |         |         |
| 5. Installation of insulation and installation of board.                                  |          |         |         |          |         |         |
| 6. Installation of sealant membrane and window angles.                                    |          |         |         |          |         |         |
| 7. Installation of helping hand brackets and window jamb arrangement.                     |          |         |         |          |         |         |
| 8. Installation of vertical and horizontal fire breaks.                                   |          |         |         |          |         |         |
| 9. Installation of slab insulation and L&T rails.   |          |         |         |          |         |         |
| 10. Installation of Rock Panel (wall cladding)  |          |         |         |          |         |         |
| 11. Installation of soffit cleats and joists.   |          |         |         |          |         |         |
| 12. Installation of soffit helping hand rails and rails.                                  |          |         |         |          |         |         |
| 13. Installation of soffit panels.  |          |         |         |          |         |         |
| 14. Installation of soffit trim.  |          |         |         |          |         |         |
| 15. Installation of decking pedestal and grid.  |          |         |         |          |         |         |
| 16. Installation of decking boards.   |          |         |         |          |         |         |

| Sequence of Works   | Level | Level | Level | Level | Level | Level |
|---|-------|-------|-------|-------|-------|-------|
|   | 7     | 6     | 5     | 7     | 6     | 5     |
|   | WEST  |       |       | EAST  |       |       |
| 0. Removal of cedar wall cladding, soffit panels and timber decking.                      |       |       |       |       |       |       |
| 1. Removal of existing, combustible materials.  |       |       |       |       |       |       |
| 2. Fireproofing to existing sockets/wires and installation of the vapour control barrier. |       |       |       |       |       |       |
| 3. Fireproofing to steel columns and vents.   |       |       |       |       |       |       |
| 4. Installation of steel framing system and vertical firebreaks to compartment lines.     |       |       |       |       |       |       |
| 5. Installation of insulation and installation of board.                                  |       |       |       |       |       |       |
| 6. Installation of sealant membrane and window angles.                                    |       |       |       |       |       |       |
| 7. Installation of helping hand brackets and window jamb arrangement.                     |       |       |       |       |       |       |
| 8. Installation of vertical and horizontal fire breaks.                                   |       |       |       |       |       |       |
| 9. Installation of slab insulation and L&T rails.   |       |       |       |       |       |       |
| 10. Installation of Rockpanel (wall cladding).  |       |       |       |       |       |       |
| 11. Installation of soffit cleats and joists.   |       |       |       |       |       |       |
| 12. Installation of soffit helping hand rails and rails.                                  |       |       |       |       |       |       |
| 13. Installation of soffit panels.  |       |       |       |       |       |       |
| 14. Installation of soffit trim.  |       |       |       |       |       |       |
| 15. Installation of decking pedestal and grid.  |       |       |       |       |       |       |
| 16. Installation of decking boards.   |       |       |       |       |       |       |

| Sequence of Works   | Level | Level | Level | Level | Level | Level |
|---|-------|-------|-------|-------|-------|-------|
|   | 4     | 3     | 2     | 4     | 3     | 2     |
|   | WEST  |       |       | EAST  |       |       |
| 0. Removal of cedar wall cladding, soffit panels and timber decking.                      |       |       |       |       |       |       |
| 1. Removal of existing, combustible materials.  |       |       |       |       |       |       |
| 2. Fireproofing to existing sockets/wires and installation of the vapour control barrier. |       |       |       |       |       |       |
| 3. Fireproofing to steel columns and vents.   |       |       |       |       |       |       |
| 4. Installation of steel framing system and vertical firebreaks to compartment lines.     |       |       |       |       |       |       |
| 5. Installation of insulation and installation of board.                                  |       |       |       |       |       |       |
| 6. Installation of sealant membrane and window angles.                                    |       |       |       |       |       |       |
| 7. Installation of helping hand brackets and window jamb arrangement.                     |       |       |       |       |       |       |
| 8. Installation of vertical and horizontal fire breaks.                                   |       |       |       |       |       |       |
| 9. Installation of slab insulation and L&T rails.   |       |       |       |       |       |       |
| 10. Installation of Rockpanel (wall cladding).  |       |       |       |       |       |       |
| 11. Installation of soffit cleats and joists.   |       |       |       |       |       |       |
| 12. Installation of soffit helping hand rails and rails.                                  |       |       |       |       |       |       |
| 13. Installation of soffit panels.  |       |       |       |       |       |       |
| 14. Installation of soffit trim.  |       |       |       |       |       |       |
| 15. Installation of decking pedestal and grid.  |       |       |       |       |       |       |
| 16. Installation of decking boards.   |       |       |       |       |       |       |

| Sequence of Works   | Level                  | Level | Level | Level | Level | Level |
|---|------------------------|-------|-------|-------|-------|-------|
|   | 1                      |       |       | 1     |       |       |
|   | WEST                   |       |       | EAST  |       |       |
| 0. Removal of cedar wall cladding, soffit panels and timber decking.                      |                        |       |       |       |       |       |
| 1. Removal of existing, combustible materials.  |                        |       |       |       |       |       |
| 2. Fireproofing to existing sockets/wires and installation of the vapour control barrier. |                        |       |       |       |       |       |
| 3. Fireproofing to steel columns and vents.   |                        |       |       |       |       |       |
| 4. Installation of steel framing system and vertical firebreaks to compartment lines.     |                        |       |       |       |       |       |
| 5. Installation of insulation and installation of board.                                  |                        |       |       |       |       |       |
| 6. Installation of sealant membrane and window angles.                                    |                        |       |       |       |       |       |
| 7. Installation of helping hand brackets and window jamb arrangement.                     |                        |       |       |       |       |       |
| 8. Installation of vertical and horizontal fire breaks.                                   |                        |       |       |       |       |       |
| 9. Installation of slab insulation and L&T rails.   |                        |       |       |       |       |       |
| 10. Installation of Rockpanel (wall cladding).  |                        |       |       |       |       |       |
| 11. Installation of soffit cleats and joists.   |                        |       |       |       |       |       |
| 12. Installation of soffit helping hand rails and rails.                                  |                        |       |       |       |       |       |
| 13. Installation of soffit panels.  |                        |       |       |       |       |       |
| 14. Installation of soffit trim.  |                        |       |       |       |       |       |
| 15. Installation of decking pedestal and grid.  |                        |       |       |       |       |       |
| 16. Installation of decking boards.   | W/C<br>9 <sup>th</sup> |       |       |       |       |       |