

**Planned Works – Block 4**



**Week Commencing – Monday 15<sup>th</sup> July 2024**

**KEY:** Green = Completed. Date = Work taking place that week

**Labour Forecast = Operatives 33**

Sequence of Works	Level 9	Level 8	Level 7	Level 9	Level 8	Level 7
	WEST			EAST		
0. Removal of cedar wall cladding, soffit panels and timber decking.						
1. Removal of existing, combustible materials.						
2. Fireproofing to existing sockets/wires and installation of the vapour control barrier.						
3. Fireproofing to steel columns and vents.						
4. Installation of steel framing system and vertical firebreaks to compartment lines.						
5. Installation of insulation and installation of board.						
6. Installation of sealant membrane and window angles.						
7. Installation of helping hand brackets and window jamb arrangement.			W/C 15 <sup>th</sup>		W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>
8. Installation of vertical and horizontal fire breaks.	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>			
9. Installation of slab insulation and L&T rails.						
10. Installation of Rock Panel (wall cladding)						
11. Installation of soffit cleats and joists.						
12. Installation of soffit helping hand rails and rails.	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>
13. Installation of soffit panels.						
14. Installation of soffit trim.						
15. Installation of decking pedestal and grid.						
16. Installation of decking boards.						

Sequence of Works	Level	Level	Level	Level	Level	Level
	6	5	4	6	5	4
	WEST			EAST		
0. Removal of cedar wall cladding, soffit panels and timber decking.						
1. Removal of existing, combustible materials.						
2. Fireproofing to existing sockets/wires and installation of the vapour control barrier.						
3. Fireproofing to steel columns and vents.						
4. Installation of steel framing system and vertical firebreaks to compartment lines.						
5. Installation of insulation and installation of board.						
6. Installation of sealant membrane and window angles.						
7. Installation of helping hand brackets and window jamb arrangement.	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>
8. Installation of vertical and horizontal fire breaks.						
9. Installation of slab insulation and L&T rails.						
10. Installation of Rockpanel (wall cladding).						
11. Installation of soffit cleats and joists.						
12. Installation of soffit helping hand rails and rails.	W/C 15 <sup>th</sup>			W/C 15 <sup>th</sup>		
13. Installation of soffit panels.						
14. Installation of soffit trim.						
15. Installation of decking pedestal and grid.						
16. Installation of decking boards.						

Sequence of Works	Level 3	Level 2	Level 1	Level 3	Level 2	Level 1
	WEST			EAST		
0. Removal of cedar wall cladding, soffit panels and timber decking.						
1. Removal of existing, combustible materials.						
2. Fireproofing to existing sockets/wires and installation of the vapour control barrier.						
3. Fireproofing to steel columns and vents.						
4. Installation of steel framing system and vertical firebreaks to compartment lines.						
5. Installation of insulation and installation of board.						
6. Installation of sealant membrane and window angles.		W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>		W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>
7. Installation of helping hand brackets and window jamb arrangement.						
8. Installation of vertical and horizontal fire breaks.						
9. Installation of slab insulation and L&T rails.						
10. Installation of Rockpanel (wall cladding).						
11. Installation of soffit cleats and joists.	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>	W/C 15 <sup>th</sup>
12. Installation of soffit helping hand rails and rails.						
13. Installation of soffit panels.						
14. Installation of soffit trim.						
15. Installation of decking pedestal and grid.						
16. Installation of decking boards.						