

## Statement from Amy Butzki - Resident Liaison Officer at Cedar House

### Dear Residents and Leaseholders,

We are pleased to inform you that Starfish Construction has been appointed by Wainwrights to carry out the works at **Cedar House**. Please find below the latest updates regarding the reinstatement works and onsite activities scheduled for the week ending **Friday 6th March 2026**.

#### Health & Safety

- All H&S documentation is in place.
- No issues to raise at present

#### Design

- Planning approval has been granted, RM to close the outstanding conditions over the next few weeks.

#### Procurement

- EPDM has been delivered
- Breather has been delivered
- Insulation order has been placed & will be delivered w/c 09.03.2026
- Brackets & rails have been delivered.
- Cedral panel will be placed & will be called to site to suit programme.

#### Commercial

- Starfish are to put costs together to replace spandrel panels ASAP.

#### Production

- **Phase 1 & 2:** Scaffold is 100% complete
- **Phase 1:** Existing cladding removal is 100% complete
- **Phase 2:** Existing cladding removal is 60% complete
- Spandrel panel has been delivered to Warrington Fire & we are currently waiting for further updates.



## Residents Matters

- Starfish have issued out comms to residents W/E 06.03.2026.
- No concerns raised by the residents during the first week on site.

## Planning and Programming

- Complete all cladding removal
- Commence EPDM works
- Commence breather membrane install works
- Take material delivery's

---

## Photographic Evidence - Exiting Cladding Removal





As part of our commitment to keeping you informed, please find below the latest update for Carrington Point. These weekly reports will continue to provide regular updates on site activities, planned works, and any relevant notices.

If you have any questions or concerns regarding the ongoing works, please don't hesitate to contact your Resident Liaison Officer, **Amy Butzki** using the details provided below. Your continued cooperation and support are greatly appreciated as we work to deliver these improvements safely and efficiently.

