

Statement from Amy Butzki - Resident Liaison Officer at Claremont Place

Dear Residents and Leaseholders,

Welcome to the latest news and updates for **Claremont Place** Please find below the latest updates regarding the reinstatement works and onsite activities scheduled for the week ending **Friday, 15th May 2026**. This section will provide regular progress reports, keeping you informed of the works taking place across all blocks, as well as any important notices that may affect residents during the construction period. Our aim is to ensure transparency, maintain open communication, and keep everyone updated on the ongoing improvements to the building.

News & Updates



Should you have any questions about the works, please don't hesitate to contact Amy Butzki - Resident Liaison Officer via email on Abutzki@starfishltd.com or via telephone on **07539011441**.

News & Updates

Health & Safety

- No H&S issues to raise over the last week.

Design

- All design has been issued.

Procurement

- **Render Order has been placed.**
- **A.** 100% of all render material has been delivered.
- **Terracotta Order has been placed.**
- **A.** We have had an issue with some of the terracotta material, RM is looking into this & will provide an update in due course.
- **Cedral cladding has been placed**
- **A.** Cedral cladding material has been delivered in full.

Production

Elevation 1 :

- Lights to balconies installed 95%
- Lighting protection installed 90%

Elevation 2:

- Render topcoat is 100% complete.
- Cedral cladding: 100% complete.
- Scaffold has been struck on the render area and LHS of the building.
- Works on going om RHS
- Hoist removed.



Elevation 3:

- Terracotta rails are 100% complete
- Terracotta tiles installed 90%.
- Cedral cladding, sheathing board/EPDM & breather membrane is 100% complete.
- Scaffold strike 100% complete.
- Render Insulation & base coat are 100% complete.

Elevation 4:

- Terracotta tiles installed 900%
- Render 100% complete, scaffold ties to be infill
- Scaffold strike - 100% complete.

Resident Update's

- QR Codes for residents have been distributed around the building.
- Resident hub has been updated on 08.05.2026

Resident Issues @ Claremont Place

- No current issues reported.

Resident Issues @ Spanbrook

- No concerns raised this week.

Planning & Programming next week

- Lights to be installed - Elevation 1 in front of the building.
- Lighting protection engineer booked for Thursday 21.05.2026

Photographic Evidence



Should you have any questions about the works, please don't hesitate to contact Amy Butzki - Resident Liaison Officer via email on Abutzki@starfishltd.com or via telephone on **07539011441**.



Contact Information



Resident Liaison Officer

Name: Amy Butzki
Telephone: 07539011441
Email: abutzki@starfishltd.com
Working hours: 9am-4:30pm



Site Manager

Name: Geanina Rusu
Telephone: 07983356770
Email: grusu@starfishconstruction.com
Working hours: 8am-4:30pm



Should you have any questions about the works, please don't hesitate to contact Amy Butzki - Resident Liaison Officer via email on Abutzki@starfishltd.com or via telephone on **07539011441**.