

PROJECT UPDATE RIVERDALE ROAD

Dear Residents and Leaseholders,

I am delighted to be able to confirm that we are now underway with works on the above noted project, please see below brief update:

- **WELFARE SET UP:**

- Our site office/welfare unit has been set up adjacent to the site boundary wall.
- Our material lay down areas have been set up in between Bluebell House & Foxglove.

- **BLUEBELL HOUSE:**

- Scaffold erection to stacks 1 & 2 are complete.
- Scaffold erection to stacks 3 will be complete to stack 3 by 07.02.25 which is as programme.
- Balcony soffit removal works are underway.

- **FOXGLOVE HOUSE:**

- Scaffold erection has commenced ahead of schedule.
- Balcony soffit removal works have started ahead of schedule.

- **PARKSIDE:**

- No works have commenced as yet.





On-site look ahead WC 03.02.25:

- **BLUEBELL HOUSE:**
- Complete Scaffold erection.
- Continue with existing balcony timber removal.
- **FOXGLOVE HOUSE:**
- Continue with Scaffold erection.



Photographic Evidence



Site Office

A photo showing site office set up.



Site Signage

A photo showing site signage installed.

Photographic Evidence



Bluebell House Scaffold

A photo showing scaffold progress & material storage.



Site Office

A photo showing site office set up.



Should you have any questions about the works, please don't hesitate to contact Geanina Rusu- Site Manager via email on GRusu@starfishconstruction.com or via telephone on **07983 356 770**.

Photographic Evidence



Bluebell House Scaffold

A photo showing scaffold progress.



Bluebell House Scaffold

A photo showing scaffold progress.

If you require any assistance at all please pop & see our Site Manager Paul Hopkins in the site office or give him a call on 07376302403.

Kind Regards,

Robert Morgan

Director of Projects

Midlands, London & South



Should you have any questions about the works, please don't hesitate to contact Geanina Rusu- Site Manager via email on gRusu@starfishconstruction.com or via telephone on **07983 356 770**.