

## PROJECT UPDATE RIVERDALE ROAD

Dear Residents and Leaseholders,

Please see below project update based on works started/completed to date up to 14.03.25.

### **BLUEBELL HOUSE:**

- Decking has been ordered & material will be delivered W/C 10.03.25 – **Delivery has been delayed by the Manufacturer – Awaiting new confirmed delivery date.**
- New aluminium soffits have been ordered & material will be delivered W/C 10.03.25 – **Delivery has been made.**
- New aluminium soffits installation has commenced – **Install has commenced on programme.**

### **FOXGLOVE HOUSE:**

- No works have taken place this week.

### **PARKSIDE:**

- No works have taken place this week.



**On-site look ahead WC 17.03.25:**

**BLUEBELL HOUSE:**

- Continue Soffit installation.

**PARKSIDE:**

- Commence Scaffold erection.

If you require any assistance at all please pop & see our Site Manager Paul Hopkins in the site office or give him a call on 07376302403.

**Kind Regards,**

Robert Morgan

**Director of Projects**

Midlands, London & South

