



PROJECT UPDATE TURNEYS COURT

Dear Resident's & Leaseholder's,

Please see below our update on works carried out over the previous week & our planned works for W/C 28.04.25.

Works carried out W/E 25.04.25

- Phase 1 scaffold has been completed.
- Phase 2 scaffold has been completed.
- CCTV has been installed to the scaffold.
- Scaffold alarm has been installed.
- Hoist installation has been completed.

Works Plan For W/C 28.04.25

- Existing timber cladding removal will commence.
- EPDM to windows & doors will commence.
- Breather membrane install will commence.

If you have any queries, please do not hesitate to contact our Senior Site Manager Bill Canavan on 07939010169 or via email on wcanavan@starfishltd.com.

Kind Regards,

Robert Morgan

Director of Projects

Midlands, London & South