

Statement from Amy Butzki - Resident Liaison Officer at Borough Place

Dear Residents and Leaseholders,

Welcome to the latest news and updates for **Borough Place** Please find below the latest updates regarding the reinstatement works and onsite activities scheduled for the week ending **Friday, 15th May 2026**. This section will provide regular progress reports, keeping you informed of the works taking place across all blocks, as well as any important notices that may affect residents during the construction period. Our aim is to ensure transparency, maintain open communication, and keep everyone updated on the ongoing improvements to the building.

News & Updates



News & Updates

Please be advised that a pullout test will be carried out on Wednesday across both projects. Further updates will be provided following completion of the testing.

Health & Safety

- Health & Safety documentation issued for intrusive surveys.
- Min works H&S documents are to be issued by the end of May 2026.

Design

- Stone extension details have been completed and the drawings were issued to the structural engineer on 30.04.2026 - **Note**
- The structural engineer has issued comments back on 01.05.2026 - Starfish are currently reviewing.
- The structural engineer has issued the project wind load calculations on 01.05.2026 - **Note**
- Starfish are to issue the window calculations to K-rend on 05.05.2026 so they can complete the project specification details and fixing pattern - **Issued and await information from K-rend**

Survey's

- R&D survey has been completed.
- Intrusive surveys were completed W/E 01.05.2026
- Stonework site measure completed on 07.05.2026

RLO Communication

- The resident hub has been issued to client team for review.

Planning & Programming next week

- Chase K-rend for project specification document
- Update stonework drawings to suit SE comments
- Continue scaffold design.

As part of our commitment to keeping you informed, please find the latest update for **Borough Place**. These weekly reports will continue to provide regular updates on site activities, planned works, and any relevant notices.