

Statement from Courtney Greateorex - Resident Liaison Officer at Kaber Court, Horsfall Street, Liverpool, L8 6RY

Please find below the latest updates regarding the reinstatement works and onsite activities scheduled for the week commencing Monday 17th August 2026.



News & Updates

Programme Update – Revised Completion Date

Thank you for your continued cooperation across Kaber Court. As we move into the final stages of the programme, your support especially around access and parking restrictions — continues to play a vital role in helping the team work safely and efficiently.

Progress Highlights – Week Ending 14.08.2026

Due to earlier delays within the undercroft area, where works were repeatedly paused to allow vehicles and pedestrians to pass safely, progress was significantly impacted. As a result, the programme was extended, and the team will now be exiting site once the final steel protection works are complete.

We sincerely apologise for the inconvenience this has caused. Your patience, understanding, and cooperation have been greatly appreciated as we work to complete this final phase safely and without further interruption.

We are still targeting end-of-August completion.

Progress Highlights – Week Ending 14.08.2026

- **Undercroft works are now fully complete.**
- The steel structure has been primed and prepared in line with the fire-protection specification.

Car Park Entrances – Intumescent Coating

- **Intumescent painting** to the car park entrances will commence on Wednesday 19.08.2026
- This specialist fire-protective coating is applied by spray and forms a key part of the building's fire-safety improvements.
- **To ensure your vehicle is not affected by overspray:**
- **Please avoid parking near the car park entrances while spraying is underway.**
- **Overspray can travel further than expected, even with protective sheeting in place.**
- **Starfish Construction cannot accept liability for any vehicle affected by overspray.**
- **Parking outside the compound is strongly recommended until all painting works are complete.**
- **Your cooperation ensures a safe working environment and prevents accidental damage.**

Welfare location



As you enter through the main gate, our welfare unit is located in the car park to your left, at the far back of the site.

As part of our commitment to keeping you informed, please find below the latest update for BWP Denton. These weekly reports will continue to provide regular updates on site activities, planned works, and any relevant notices.

If you have any questions or concerns regarding the ongoing works, please don't hesitate to contact your Resident Liaison Officer, **Courtney Greateorex** using the details provided below. Your continued cooperation and support are greatly appreciated as we work to deliver these improvements safely and efficiently.

Contact information



Resident Liaison Officer

Name: Courtney Greateorex

Telephone: 07939894015

Email: CGreateorex@starfishltd.com

Working hours: 9am-4:30pm



Site Manager

Name: Matthew Critchell

Telephone: 07908 552766

Email: mCritchell@starfishltd.com

Working hours: 8am-5:00pm

We will continue to keep you updated each week as the project progresses. Should you have any questions please do not hesitate to contact me directly