

## Statement from Kevin Dickson - Resident Liaison Officer at Mealmarket Street Aberdeen

Welcome to the latest news and updates for Mealmarket Street. Please find below the latest updates regarding the works and onsite activities.

Scheduled for week commencing Monday the **8th of June 2026**. This section will provide regular reports, keeping you informed of the works taken place across the blocks, as well as any important notices that may affect residents during the construction period. Our aim is to ensure transparency, maintain open communication, keep everyone updated on the ongoing improvements to the building.

### News and Update

#### Week commencing 08/06/2026

Cladders will be working Monday to Saturday on Phase 2,3,and 4 removing and instaling new insulation and panels.

Brickies will be working Monday to Friday on Phase 1 and 2 building the new brick work.

Painters will be working Monday to Friday on Phase 3



**Phase 1 Red**   **Phase 2 Purple**   **Phase 3 Yellow**   **Phase 4 Blue**



Should you have any questions about the works, please don't hesitate to contact Kevin Dickson- Resident Liaison Officer via email on [kdickson@starfishltd.com](mailto:kdickson@starfishltd.com) or via telephone on [07496425229](tel:07496425229)



### Completed Scaffolding



Should you have any questions about the works, please don't hesitate to contact Kevin Dickson- Resident Liaison Officer via email on [kdickson@starfishltd.com](mailto:kdickson@starfishltd.com) or via telephone on [07496425229](tel:07496425229)

## Scope of Works

### Façade Remediation including

#### Site set up [including welfare area]

Install Barriers and fencing  
Install scaffold access and working platforms  
Install access hoists  
Removal and replacement of brickwork and render  
Removal and replacement of cladding  
Installing Cavity barriers and non-combustible materials  
Demobilize site

## Project timeline and location

**Start date:** 06/10/2025

**Duration:** 42 weeks

**Working hours:** Monday to Thursday, 8.00AM - 5.00PM - 4PM Friday (plus Saturday and Sunday works may be required)

**Location:** Mealmarket Street

## Expected Disruptions

**As a resident you may notice the following during the works:**

**Increased Noise** from machinery, drilling, and the removal of external façade materials

**Delivery vehicles** entering and exiting the site during working hours

**Dust and debris control measures** are in place, though minor air disturbances may still occur occasionally

**Reduced parking** near the site compound to allow safe site access and material storage.

We will continue to keep you updated each week as the project progresses.

Should you have any questions about the works, please do not hesitate to contact Kevin Dickson



Should you have any questions about the works, please don't hesitate to contact Kevin Dickson- Resident Liaison Officer via email on [kdickson@starfishltd.com](mailto:kdickson@starfishltd.com) or via telephone on [07496425229](tel:07496425229)