

## Statement from Courtney Greatorex - Resident Liaison Officer at Bedford and Leicester Courts - Moor Lane & Cregg Lane, Preston

We are pleased to inform you that Starfish Construction has been appointed by **Miller Homes** to carry out the works at **Bedford and Leicester Courts**.

Please find below the latest updates regarding the reinstatement works and onsite activities scheduled for the week commencing **Monday 9th March 2026**.



### News & Updates

#### Weekly Site Progress Update

##### Upcoming Works – Week Commencing Monday 9th March 2026

##### Elevation B – Towers 1, 2 & 3

You'll continue to see steady progress on Elevation B. Cladding and frames have been fully removed, and the Y-wall and silicone layers are now in place. EPDM, Obex membrane, C-sections, brackets and front rails have all been installed. Steel sleeve installation remains at approximately 75%, and fire barrier and insulation works are progressing well, now reaching around 75%.

##### Elevation C – Towers 1, 2 & 3

On Elevation C, the team is maintaining strong momentum. Cladding and frames have been removed, and the Y-wall and silicone installation is complete. EPDM, Obex membrane, C-sections, brackets and front rails are all in place. Steel sleeves are around 75% complete, with fire barrier and insulation works also at approximately 75%. Panel installation on zone C1 is progressing well, now reaching around 80%.

##### Elevation D – Towers 1, 2, 3 & 4

Works are continuing across all towers on Elevation D. Cladding and frames have been removed, and the Y-wall and silicone layers are installed. EPDM, Obex membrane, C-sections, brackets and front rails are in place. Steel sleeve installation is progressing at around 75%, while fire barrier and insulation works are now reaching approximately 50%.

##### Elevations A1 & A2

On Elevations A1 and A2, cladding and frames have been removed, and the Y-wall and silicone installation is complete. EPDM, Obex membrane and C-sections are now in place, forming the base for the next stages of the facade build-up. The team will remain active in this area as works progress.

## News & Updates



Our Welfare unit is located on the front entrance to the car park area between Bedford and Leicester Court

## News & Updates

Due to the cut-through patch currently being closed, please follow the directions shown on the diagram to access the main road,





## Contact information

---



**Resident Liaison Officer**

Name: Courtney Greatorex

Telephone: 07939 894015

Email: [CGreatorex@starfishltd.com](mailto:CGreatorex@starfishltd.com)

Working hours: 8am-5:00pm



**Site Manager**

Name: Daniel Horwood

Telephone: 07940 022295

Email: [dhorwood@starfishltd.com](mailto:dhorwood@starfishltd.com)

Working hours: 8am-5:00pm